NC/QC/YPD/2020-21/W5-KL-C1 Date: 05-05-2020

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**149 min**	Shall not be less than 30 min
2	Final setting time	**275min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.16 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**1.95 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.52 N/Sq mm**	Shall not be less than 27 N/Sqmm

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-PCC1 **Date: 05-05-2020**

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.

{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	65.90	0 -20	30- 70
10mm	24.15	0 -5	10- 35
4.75mm	3.65	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	97.45	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	84.60	60-95	75-100	85-100	
01.18	72.80	30-70	55-90	75-100	
600.mic	53.10	15-34	35-59	60-79	
300.mic	19.25	5-20	8-30	12-40	
150.mic	7.35	0-10	0-10	0-10	

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-C2

Date: 08-05-2020

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).

{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**158 min**	Shall not be less than 30 min
2	Final setting time	**280 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.09 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**1.92mm**	Shall not be more than 10 mm
5	Compressive strength b) 3 days (average of three results)	**28.65 N/Sq mm**	Shall not be less than 27 N/Sqmm

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-PCC2

Date: 08-05-2020

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	64.25	0 -20	30- 70
10mm	27.90	0 -5	10- 35
4.75mm	4.15	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	95.25	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	82.10	60-95	75-100	85-100	
01.18	73.90	30-70	55-90	75-100	
600.mic	46.35	15-34	35-59	60-79	
300.mic	18.05	5-20	8-30	12-40	
150.mic	8.45	0-10	0-10	0-10	

NEWZEN CONSULTANT ★ BANGALORE ★

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-C3 **Date: 11-05-2020**

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**152min**	Shall not be less than 30 min
2	Final setting time	**275min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.03 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**1.94 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.93 N/Sq mm**	Shall not be less than 27 N/Sqmm

NEWZEN CONSULTANT * NEWZEN * BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-FA1 **Date: 11-05-2020**

1. TESTING OF FINE AGGREGATES :

Sub: Testing of Fine Aggregates.

{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

TABLE - 1.1 : SIEVE ANALYSIS :

IS Sieve Size,mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -II	
04.75	**96.50**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**84.10**	60-95	75-100	85-100	
01.18	**73.90**	30-70	55-90	75-100	
600. mic	**43.25**	15.34	35-59	60-79	
300.mic	**22.15**	5-20	8-30	12-40	
150.mic	**8.70**	0-10	0-10	0-10	

TABLE 1.2 ;

Sl No	Test Conducted	Sample	Results	**Requirements** as Per IS. Specification IS :383-1970 (Reaffirmed 2002)
1	Bulking of Sand	001	**17.65 %**	-----
2	Silt Content	----	**0.55%**	Not more than 8%
3	Specific Gravity	----	**2.61**	-------

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-CA1

Date: 11-05-2020

1. TESTING OF COARSE AGGREGATES (20 mm):

Sub: Testing of Construction Materials.

{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

Table - 1.1 : SIEVE ANALYSIS :

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2002) % Passing	
	20 mm Sample	Single size	Graded
40 mm	100.00	100.00	100.00
20 mm	96.25	85-100	90 - 100
10 mm	45.60	0 - 20	25 - 55
4.75 mm	3.90	0 - 5	0 - 10

TABLE 1.2 :

SL No	Test conducted	Results	Requirements as per IS:383-1970 & Tests Conforms to IS 2386(Part I to IV) – 1963 (Reaffirmed on 2002)
1.	Flakiness Index	23.95 %	Not to exceed 25 %
2.	Crushing value	27.45%	Not to exceed 45 % for concrete other than for wearing surfaces and 30% for concrete for wearing surfaces

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-SSM1

Date: 11-05-2020

1.TESTING OF STONE SAMPLE :

Sub: Testing of Size stone.

{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

Technical Reference: IS 1121(Part 1) -1974 (R.A on 1998)

Table 1.1 :

SL No	Details of Tests	Observed Value	Normal Values
01	Compressive Strength	**1328.00** Kg/ Sqcm	Not less than 1000.00 Kg/Sqcm
02	Water absorption,%	**0.44 %**	Not more than 2.0 %

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-S1

Date: 11-05-2020

1. TEST REPORT ON REINFORCEMENT STEEL:

Sub: Testing of Reinforcement Steel of diameter 10 mm **TMT Steel.**

{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

TABLE – 1

SL No	Details	For 10 mm	
		Test Results	Min Req as per IS 1786-2008
01	Observed diameter of bar	**10.0 mm**	10.0 mm
02	Observed Wt/m Length **Kg/m**	**0.622**	0.567
03	Proof stress/Yield stress, fy , **N/mm^2**	**544.0**	500.0
04	Bend/ Re bend Test	**Ok**	---
05	Percentage of Elongation, %	**21.90**	12.00
06	Ultimate Tensile Strength **N/mm^2**	**635.0**	545.0

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-CB2 **Date: 22-05-2020**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	15-05-20	22-05-20	07	22500	370	16.44	**16.22**
	002	"	"	"	"	365	16.22	
	003	"	"	"	"	360	16.00	

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-CB3 **Date: 23-05-2020**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	16-05-20	23-05-20	07	22500	385	17.11	**16.59**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	365	16.22	

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-CB4

Date: 25-05-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	18-05-20	25-05-20	07	22500	380	16.89	**16.89**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	390	17.33	

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-CB5 **Date: 27-05-2020**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	20-05-20	27-05-20	07	22500	375	16.67	**16.74**
	002	"	"	"	"	385	17.11	
	003	"	"	"	"	370	16.44	

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-CB6 **Date: 28-05-2020**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	21-05-20	28-05-20	07	22500	370	16.44	**16.67**
	002	"	"	"	"	380	16.89	
	003	"	"	"	"	375	16.67	

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-CB7

Date: 30-05-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	23-05-20	30-05-20	07	22500	365	16.22	**16.15**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	355	15.78	

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2020-21/W5-KL-CB1A

Date: 10-06-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Development and Improvements of Road, Drain and covering Slabs Kogilu Lake and Surrounding area Defence Colony, Kogilu Village, Sri Rampura and Jakkur Village, Kattigenahalli and Agrahara layout in Ward No.05.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Projects Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Gopireddy. K, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/ mm^2)	Avg. Value
1	001	13-05-20	10-06-20	28	22500	495	22.00	**22.22**
	002	"	"	"	"	500	22.22	
	003	"	"	"	"	505	22.44	

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com